

28th St & Dewey

K&H Excavating

Project lead

TASK	Qty	PROGRESS	START	END
Dewey				
Temp Water		0%	7/6/26	7/8/26
Fuse Pipe	600	0%	7/6/26	7/7/26
KP Bit / Concrete Removals	1	0%	7/6/26	7/7/26
KP Storm Water Work	1	0%	7/7/26	7/15/26
Main/Valve Install	600	0%	7/8/26	7/10/26
Testing	1	0%	7/10/26	7/13/26
KP Excavation / Backfill / Grade	1	0%	7/14/26	7/17/26
Connect to Main	2	0%	7/13/26	7/14/26
Services	2	0%	7/13/26	7/13/26
KP Concrete Curb and Walk	1	0%	7/20/26	7/24/26
KP install curb and gutter / flatwork	1	0%	7/27/26	8/4/26
28th between Washington and Dewey				

TASK	Qty	PROGRESS	START	END
Temp Water	1800	0%	7/9/26	7/10/26
Fuse Pipe	900	0%	7/8/26	7/10/26
Main/Valve Install	900	0%	7/20/26	7/24/26
Testing	1	0%	7/24/26	7/24/26
Connect to Main	1	0%	7/27/26	7/27/26
Services	18	0%	7/27/26	8/4/26
KP Paving profile between Dewey and Washington		0%	8/5/26	8/14/26
Washington Ave		0%		
Main/Valve Install	80	0%	8/5/26	8/6/26
Testing	1	0%	8/5/26	8/6/26
Connect to Main	3	0%	8/5/26	8/6/26
KP Pave Washington Ave Patch		0%	8/8/26	8/7/26
28th St between Washington and Jefferson Ave				
Temp Water	1200	0%	8/7/26	8/10/26
Fuse Pipe	600	0%	8/10/26	8/12/26
KP Topsoil / Mulch		0%	8/10/26	8/14/26
Main/Valve Install	600	0%	8/17/26	8/20/26

TASK	Qty	PROGRESS	START	END
KP Storm Water Retention Pond		0%	8/17/26	8/21/26
KP Pave 28th to Dewey and Dewy		0%	8/24/26	8/28/26
Testing	1	0%	8/29/26	8/24/26
Connect to Main	4	0%	8/24/26	8/25/26
KP Storm Water Work		0%	9/1/26	9/4/26
KP Prep Curb and Gutter		0%	9/7/26	9/11/26
KP Paving Profile Material and Hauling		0%	9/7/26	9/11/26
KP Install curb and gutter / flutwork		0%	9/11/26	9/14/26
KP Pave		0%	9/15/26	9/16/26
KP Restoration		0%	9/17/26	9/23/26
Services	11	0%	8/25/26	8/29/26